
## Measure DD (2002), the Oakland Trust for Clean Water and Safe Parks

Project updates May 20, 2024



### Administration

#### 1. Fiscal support

- a) Terri Fashing Acting Watershed and Stormwater Division and Acting DD Program Manager
  - a) Watershed Program Supervisor regular position
- b) Lita Buenaflor Accountant III Oakland Public Works Administration / Fiscal Services
- c) Stephen Acker Principal Budget and Management Analyst, City of Oakland Finance Dept.

#### Contract support from OPRYD

- 2. Logistics and communications
  - a) Meeting facilitation (zoom host, agenda and note preparation): Hazel Tesoro, Oakland Parks and Recreation Foundation
  - b) Listserv notifications, help with agenda and minutes Mike Perlmutter, Watershed Program Specialist
  - c) Responding to public inquiry Mike and Hazel

#### 3. Website content:

- a) Hazel Tesoro meeting materials
- b) Adrian Cotter (DD Coalition and contract volunteer THANK YOU!) webpage setup
- c) Mike Perlmutter, Watershed Program Specialist map and miscellaneous support

### Estuary Park

- Draft California
   Environmental Quality Act
   Environmental Impact
   Report Addendum
   complete.
- 90% Design Documentation complete.




#### East Bay Regional Park District (EBRPD) Waterfront Trail Sites (past DD funding, now transferred to EBRPD)



- 1. Crowley Site EBRPD is in preliminary design phase, gathering site information. They applied but were not awarded the US Department of Transportation and RAISE program funds for the trail extension across this property.
- Gallagher & Burk (344 High Street Oliver De Silva Inc., owner) No discussions currently underway
- 3. Hanson Aggregates (4501 Tidewater Avenue) Home Dock Properties Negotiations underway for a floating trail easement
- 4. Waterfront trail connection at High Street Bridge. EBRPD to investigate other options to connect to High Street; a waterfront trail connection underneath High Street determined to be infeasible due to navigational hazards for ship captains.

### Repair Decomposed Granite Path Path Around Lake Merritt – 5/20/24


- Most degraded parts of the path will be prioritized since the \$300k budget (Measure Q) will not fund the initial \$660k quote.
- 2. Additional Measure Q funds will be included in mid-cycle budget request.



#### Funding Category I: Lake Merritt Restoration and Water Quality Improvements



#### Funding Category III: Lake Merritt To Estuary Connection (Lake Merritt Channel)



#### Lake Merritt Channel - Improvements at 10<sup>th</sup> Street - Fencing

KEY:

Signage Location

New 8'- 0" Steel Picket Fence

Existing 8'- 0" Steel Picket Fence

New fencing authorized to secure Peralta Park and protect City infrastructure and habitat.


3/21/24 One bid received that was not compliant with City small business requirements. Working to resolve

5/20/24 - Was on hold since mid-April pending City's research on spending bond funds beyond expectation to spend within five years of issuance. Project can proceed now.

Peralta Park Security Fence Layout Plan N.T.S.



# Funding Category II: Oakland Waterfront Access, Parks, and Cleanup



https://cao-94612.s3.amazonaws.com/documents/Info-Memo-Waterfront-Trails-Update.pdf

### Fruitvale Land Crossing Bay Trail Segment


Construction **COMPLETED** Trail **OPEN** to the public!






### Union Point Park to 23rd Avenue Trail aka

#### Miller Milling to Cemex E. 7th St to 23<sup>rd</sup>/29th Aves



#### Union Point Park to 23rd Avenue Trail aka Miller Milling to Cemex E. 7th St to 23<sup>rd</sup>/29th Aves

- Underlined text added based on feedback in the 5/20/24 Measure DD Community Coalition Meeting
- Per the November 20, 2023, meeting of the DD Coalition, this project will <u>not proceed</u> <u>at this time</u> <del>be cancelled</del> due to excessive costs.
- Acting DD Bond Manager will determine formal process to remove this from the list of active Measure DD projects and will preserve all project files so they can be accessed in the future when the City or other agency works on completing this segment of the Bay Trail.



### 7<sup>th</sup> to 23rd

#### • DOT

#### <u>City of Oakland, Bicycle Facilities and Projects</u> (arcgis.com)



#### Over water trail

|   |                                                                 | *Land-Based Alt 1 -<br>Outboard Motor Shop<br>Full- Property Purchase | **Water-Based Alt 2 -<br>Least Easement<br>Acquisition |
|---|-----------------------------------------------------------------|-----------------------------------------------------------------------|--------------------------------------------------------|
|   | Item Description                                                |                                                                       |                                                        |
| 1 | Trail Design & Permitting Costs                                 | \$ 1,588,000                                                          | \$ 1,588,000                                           |
| 2 | Construction Costs - Trail                                      | \$ 13,197,000                                                         | \$ 21,397,000                                          |
| 3 | Property<br>Purchase/ROW/Easement Costs                         | \$ 13,181,000                                                         | \$ 934,000                                             |
| 4 | City RE/Inspection Costs (12%)                                  | \$ 1,584,000                                                          | \$ 2,568,000                                           |
| 5 | Park St. Bridge Trail Connection<br>Designer & Permitting Costs | \$ 2,500,000                                                          | \$ 2,500,000                                           |
| 6 | Construction Costs - Park St.<br>Bridge Trail Connection        | \$ 20,000,000                                                         | \$ 20,000,000                                          |
| 7 | City RE/Inspection Costs (12%)                                  | \$ 2,400,000.00                                                       | \$ 2,400,000.00                                        |
|   | Grand Total                                                     | \$ 54,450,000                                                         | \$ 51,387,000                                          |


### Waterfront Trail Connection at Park Street Bridge

Underlined text added to correct error noted in the 5/20/24 Measure DD Community Coalition Meeting

This project will not proceed at this time because it cannot be built until the Union Point Park to 23rd Avenue Trail alignment can be built.

Acting DD Bond Manager will determine formal process to remove this from the list of active Measure DD projects and will preserve all project files so they can be accessed in the future when the City or other agency works on completing this segment of the Bay Trail.

Project to be cancelled due to cost of land acquisition and anticipated duration of additional 9 years to completion of construction.



#### Category V. Creek and Waterway Restoration



#### **Courtland Creek Restoration Project**




#### **Creek restoration**

- Construction underway; to be completed in fall/winter 2024
- Two areas along the bank need stabilization
- Trails, benches, fences, signs to be installed in fall 2024
- ~80% of plants have been planted. Remainder will be planted in fall/winter once contract grown.

#### No update for these on hold Creek Restorations





#### Beaconsfield Branch Sausal Creek

Glen Echo Creek

#### Acquisitions

Short term

 working on short list of purchases - Sausal Creek headwaters (shown on right), serpentine site, and strategic tax defaulted sites

Longer term

- Resume landfill closure inquiry at Dunsmuir/Chabot.
- Coordinate with City partners on reducing development pressure on vacant creekside and other lands with natural resource value.
- Conservation easement monitoring anticipated in February. –For March 18 meeting we need to explain this note. Terri to discuss with Mike.



### Series B & C Remaining Funds – Proposed Spending Plan

| Measure DD Project/Work                                                           | Series | Measure DD Funding Category                           | Subtotals   | Notes                                                                                        |
|-----------------------------------------------------------------------------------|--------|-------------------------------------------------------|-------------|----------------------------------------------------------------------------------------------|
| Estuary Park (#1000858)                                                           | с      | II - Estuary Waterfront Access,<br>Parks and Clean up | \$5,633,402 | Move ~\$1.4 million remaining fund<br>from Category I - Council approval<br>needed           |
| Estuary Park (Project<br>#1000858)                                                | В      | II - Estuary Waterfront Access,<br>Parks and Clean up | \$132,376   |                                                                                              |
| Fruitvale Land<br>Crossing (#1001169)                                             | с      | II - Estuary Waterfront Access,<br>Parks and Clean up | \$86,032    |                                                                                              |
| 10th Street<br>Channel Improvements<br>(#1000693)                                 | с      | III - Lake Merritt to Estuary Connection              | \$1,579,647 |                                                                                              |
| Courtland Creek Restoration<br>(#1005340)<br>Watershed<br>Acquisitions (#1000827) | с      | V - Creeks and Waterways Restoration                  | \$1,107,132 | ~\$850,000 Acquisitions<br>~\$237,000 Courtland Creek<br>Restoration Project or Acquisitions |
| Courtland Creek<br>Restoration (#1005340)                                         | В      | V - Creeks and Waterways Restoration                  | \$288,331   | Or Acquisitions or Glen Echo Creek<br>Restoration                                            |
| Measure DD<br>Administrative Work<br>(#1001191)                                   | с      | Admin (5%)                                            | \$297,707   |                                                                                              |
| TOTALS                                                                            | ;      |                                                       | \$9,124,627 |                                                                                              |

# Wish List – Waiting for Series D Measure DD

Funds

| Measure DD Funding Category     | Project Name                           | Prelim cost estimate |
|---------------------------------|----------------------------------------|----------------------|
| Lake Merritt Restoration and    |                                        |                      |
| Water Quality Improvements      |                                        |                      |
| Category I                      | East 18th St Pier improvements         | \$729,000            |
|                                 |                                        |                      |
|                                 | Beach to Sailboat House path           |                      |
| Funding Category I              | improvements                           | \$2,073,600          |
|                                 |                                        |                      |
|                                 |                                        |                      |
|                                 | Rotary Nature Center to Geodesic Dome  |                      |
|                                 | path improvements                      |                      |
|                                 | Becomes Lake Merritt Trail             |                      |
| Funding Category I              | Improvements Project                   | \$4,495,000          |
|                                 |                                        |                      |
|                                 | Children's playground at Rotary Nature |                      |
| Funding Category I              | Center upgrade                         | \$2,063,880          |
|                                 | Sailboat house rental facilities       |                      |
|                                 | improvement assessment and             |                      |
| Funding Category I              | implementation                         | 13,182,750           |
|                                 |                                        |                      |
|                                 | Shade Trees for Lake Merritt           |                      |
| Funding Category I              | Amphitheater                           | \$1,404,000          |
|                                 |                                        |                      |
| Total Lake Merritt - Category I | TOTALS                                 | \$23,948,230         |

### Wish List – <u>Waiting for Measure DD Series D</u> <u>Funds</u>

| Measure DD Funding Category        | Project Name                                       | Prelim cost estimate |
|------------------------------------|----------------------------------------------------|----------------------|
|                                    |                                                    |                      |
| Lake Merritt to Estuary Connection | Lake Merritt Channel pathway and plant             |                      |
| Lake Merritt Channel Category III  | restoration and renovations                        | \$1,000,000          |
|                                    |                                                    |                      |
| Funding Category III               | Portage ramps for boats at Channel Park            | \$1,620,000          |
|                                    |                                                    |                      |
| Funding Category III               | "high line" conversion of unused railway<br>bridge | \$18,900,000         |
| Tunung cutegory in                 | , , , , , , , , , , , , , , , , , , ,              | 010,000,000          |
|                                    | Tunnel trail improvements at Lake Merritt          |                      |
| Funding Category III               | Channel Tide Gates                                 | \$1,296,000          |
|                                    |                                                    |                      |
| Funding Category III               | East Estuary Pathway                               | \$5,130,000          |
| Funding Category III               | TOTALS                                             | \$27,946,000         |
|                                    |                                                    |                      |