

**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME		Total DD Bond Allocation	Project Number(s)	PROJECT DESCRIPTION
<b>I - LAKE MERRITT RESTORATION AND WATER QUALITY CATEGORY</b>		<b>88,250,000.00</b>		
<b>Active Projects</b>				
Snow Park/Lakeside Green Street Project		1001668	Reconfigure Lakeside, 20th, and Harrison, increase park space and improve bike and ped connections.	
<b>Subtotals - Active Lake Merritt Projects</b>				
<b>Completed Projects</b>				
Lake Merritt Interpretive Signage		1003388	This sub-category has been used for staff time on the Lake Merritt signage project (Task 8.0 - Project 1003388). The six (6) interpretive signs are complete and were installed around Lake Merritt in May 2023. View signs at: <a href="http://www.oaklandca.gov/topics/lake-merritt-interpretive-signs">www.oaklandca.gov/topics/lake-merritt-interpretive-signs</a>	
Lake Merritt Improvement Project/Garden Center & Grand Ave entrance		1000705	Change Grande Ave entrance, fairyland entrance and pathways and Lake Merritt Garden center entrance	
12th Street and Lake Merritt Boulevard Park		1000695/ C393310/ C241611 /C242315	12 <sup>th</sup> Street redesigned into a tree-lined boulevard with signalized intersections and crosswalks and a landscaped median. Creates significant new parkland at the south end of Lake Merritt Park, removed unsafe and unsightly pedestrian tunnels, provides safer and continuous access for pedestrians and bicyclists along the perimeter of Lake Merritt, and improved access between the Kaiser Convention Center and Laney College. Removal of the Lake Merritt Channel culvert at 12th Street provides an open-water bridged connection and improved water flow between the Lake and the Estuary. Environmental benefits include improved water quality and wildlife habitat.	
Children's Fairyland		1003319/ C241810	Implementation of facility master plan components including construction of a new children's community theater; renovation of the puppet theater; refurbishment of sets, and upgrade of site drainage system.	

**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME		Total DD Bond Allocation	Project Number(s)	PROJECT DESCRIPTION
Lake Merritt Municipal Boathouse Renovation			C241910/ C241911	Restore the Municipal Boathouse (1520 Lakeside Drive) to its original condition, with a new program to accommodate public uses (such as boating, a restaurant and a meeting hall) rather than City offices. Public access to the dock would be improved, the arches would be reopened to allow for boat storage, landscape and irrigation would be improved, and the parking lot would be redesigned to improve shoreline circulation. The building design will be environmentally-friendly "LEED" certified.
Renovate and restore Lakeside Park Sailboat House			C242010/ C242011/ C242012	The Lake Merritt Sailboat House will receive necessary renovations such as replacement of the rotted balcony, restroom renovation, and shoreline improvements (reduce parking lot size and add pathway, plaza, and natural shoreline).
LM Systemwide Improvements			1003389	
Lake Merritt Systemwide Projects (see detailed projects below)			1001160	The "system-wide" category includes improvement and renovation of maintenance facilities, landscaping, docks, furnishings, signage, etc.
	<i>Landscaping, street furnishings, signage, and kiosks.</i>		C242311/ C242312	Landscaping, signage, kiosks, amenities and furnishings will be incorporated into the 12th Street, Lakeshore, and Lakeside Drive park border expansion projects. \$1,880,000 funding in Series A. \$720,000 funding in Series B.
	<i>Fire Protection</i>		C242113/C241711	Installation of a fire protection water main to protect facilities within Lakeside Park including Children's Fairyland, the Garden Center, and the Sailboat House. \$245,000 funding in Series A. \$520,000 funding in Series B.
	<i>Public Dock at Muni Boathouse</i>		C242211	Improvement of the existing dock behind the Municipal Boathouse will be incorporated into the Boathouse renovation project. \$120,000 funding in Series A.
	<i>Central Irrigation System Controller</i>		C242114	A new control system will allow more efficient water use in Lakeside Park. \$200,000 funding in Series A.
	<i>Pergola Restoration</i>		C393611/ C242117/ 1000824	The historic pergola and colonade located at the El Embarcadero arm of the Lake needed structural and waterproofing work. \$430,000 funding in Series A.

**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME	Total DD Bond Allocation	Project Number(s)	PROJECT DESCRIPTION
<i>Cleveland Cascade</i>		C242116	Renovation of the historic stairway, including landscaping, lighting, railings, concrete work, and possibly fountain restoration if a maintenance endowment can be arranged. Phase 1 includes electrical work and lighted railings. \$320,000 funding in Series A.
<i>Historic E.18<sup>th</sup> Street Pier Reconstruction</i>		C242212/ C242115	Streetscape improvements on E.18th Street above Lakeshore, including art elements, hardscape, and landscaping. \$125,000 funding in Series A.
Repair Lake Merritt Retaining Walls		C242210	Repair or replace over 2 miles of retaining walls surrounding Lake Merritt. Currently, many of the retaining walls are cracking, spalling, tilting, eroding, settling and, thus, in generally poor condition, and funds are needed to reconstruct or strengthen foundations, provide shoring to brace walls, install proper drainage measures around the walls to prevent erosion, and/or to patch and restore wall surfaces
Pedestrian and bicycle paths and lanes around Lake Merritt		C242310/1000691/C393812	Narrow Lakeside Drive and Lakeshore Avenue to provide room for bike lanes on the street and improve connections to adjacent parks and neighborhoods. Provide a wide multi-use path and improve other paths around the Lake.
El Embarcadero reconfiguration and Lakeshore Ave street		C242410	Make Eastlake Park safer for pedestrians, while expanding usable park space, by consolidating the two separate El Embarcadero roadways into one. Part of the "Grand Lake Green Link" project.
Bellevue Avenue Reconfiguration		1001385	Reconfigure Bellevue Ave. for better access and parking accommodations.
Lake Merritt Water Quality Sub-project - Trash Booms Replacement		1000823	
<b><i>SUBTOTALS - CATEGORY I</i></b>			
<b>II - ESTUARY WATERFRONT ACCESS, PARKS AND CLEAN UP CATEGORY</b>		<b>53,000,000.00</b>	
Water Quality & Hazardous Materials sub-category			
Trail & Acquisition sub-category			
<b>Active Projects</b>			
Waterfront Trail Connection at Park Street Bridge		1004295	Provide trail connections on either side of Park street bridge

**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME		Total DD Bond Allocation	Project Number(s)	PROJECT DESCRIPTION
Waterfront Trail at Fruitvale (Fruitvale Bridge Gap Closure)			1001169/1000684	Provide trail connection and at grade RR crossing across RR to Fruitvale Ave crosswalk at the Fruitvale bridge.
Estuary Park			1001661/ 1000858/ 1000987	Park renovation and expansion project for the undeveloped areas of the park, generally west and south of the Jack London Aquatic Center. The project will be implemented in phases as funding for implementation becomes available.
Union Point Park to 23rd Avenue Trail (aka Miller Milling to Cemex) (aka E. 7th Street to 23rd Ave/29th Avenue)			1001661	Connect the trail across the Miller Milling, Outboard Motor Shop, and Cemex properties.
Waterfront Trail Connection at High Street Bridge				Provide trail connections on either side of High street bridge
Oakland Port Waterfront Trails				
Crowley Trail (formerly known as Brooklyn Basin) Interim Trail			1000685/C242510	Crowley Trail (formerly known as Brooklyn Basin) Interim Trail
<b>Subtotals- Active Waterfront Projects</b>				
<b>Completed Projects (see exceptions)</b>				
Harbor Master Trail Connection			1003390	Connect trail along the waterfront between the harbor masters office and the harbor to connect with the trail behind Motel 6
Oyster Reef Restaurant Trail			C243710/C243810/243910	Connection of the trail across the front of the existing restaurant.

**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME		Total DD Bond Allocation	Project Number(s)	PROJECT DESCRIPTION
10th Avenue Marina			C242610	Upgrade of the existing trail to smooth pavement and straighten out jogs in alignment.
Union Point Park			C243110	The new 9 acre waterfront park with \$4 million in funding from Measure DD.
Derby Avenue to Lancaster Street			1000682/C243510	There are two streets between Park Street Bridge and Fruitvale Bridge that terminate at the waterfront - Derby and Lancaster Streets. These streets are
Gallagher & Burk and Hanson Aggregate			C244210	The segment of trail adjacent to the Gallagher & Burk asphalt plant is proposed to be concrete pier supported walkway. Because the Hanson
66th Avenue Gateway			C243410	66th Avenue would serve as a major gateway to the waterfront and provides a visible connection between neighborhoods and the waterfront. The project includes public art elements and a boardwalk to a marsh overlook.
Environmental Remediation			C244410/c395310	Allowance for remediation as needed to cleanup sites listed for improvement in Measure DD
Waterfront Trail and Park at the former Cryer Boatworks Site			C395311/1001467	The former Cryer Boatworks site includes a barn-like building and a pier, on a 2-acre site. Improvements are considered a second phase of the adjacent Union Point Park, and could include connection of the Waterfront Trail, a park area, parking, beach restoration, pier replacement, and converting the building for community use.
Fruitvale Ave to High Street Waterfront Bay Trail			C395010	This segment of trail extends southeast of the Fruitvale Bridge along Alameda Avenue. It will include the installation of 800 feet of standard concrete trail along with landscaping and signage and trail markers.
US Audio / NEU (Fruitvale - High St. gap closure)			C244010	The U.S. Audio/Capture Technologies building extends to the top of the bank. The trail will be partly pier-supported. Trail would cross two private parcels.
Livingston Pier Trail Connection			C243610/1000683	This project would connect trail across the Livingston Pier driveway entrance
Embarcadero Cove Trail Improvements			1000686	

**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME		Total DD Bond Allocation	Project Number(s)	PROJECT DESCRIPTION
Park Street Triangle - traffic study			C243310	The Park Street triangle currently includes 7-11 and Niko's Family Restaurant. The site is a virtual gateway to the waterfront for travelers along 23rd Avenue and Park Street Bridge and is a terminus for bicyclists along the Embarcadero. The site is located midpoint between the trail connecting Jack London Square and the MLK Regional Shoreline and can serve as a starting point for a journey along the waterfront.
Cryer Site			1001290/1001467/C243010	
Brooklyn Basin and Marine Max			C394410/1000685	
	<b><i>SUBTOTALS - CATEGORY II</i></b>			
<b>III - LAKE MERRITT CHANNEL CATEGORY</b>		<b>27,000,000.00</b>		
Water Quality Improvements sub-category				
Ped & Bike & Wetland sub-category				
Active Projects				
Lake Merritt Channel at 10th Street Project			1000693	Remove culverts and replace with freespan bridge. Provide pedestrian and boating access. Bridge work is complete but replanting of wetland that provided mitigation for both the 10th and 12th Street Bridge projects must be completed to close out environmental regulatory permits.

**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME		Total DD Bond Allocation	Project Number(s)	PROJECT DESCRIPTION
Tide Gate Operations Guidance for 7th Street Flood Control Facility			1005092	Tide gate operations memo for the 7th Street Flood Control Facility for non-flood control operations. Draft operations manual focus: allow tidal flushing whenever possible to improve water quality in Lake Merritt.
Lake Merritt Channel at 7th street Pedestrian crosswalk			1003392	Provide at grade pedestrian and bicycle crossing
Lake Merritt Channel at 7th Street Project (cancelled project)			1003392	Provide pedestrian and boating access. Pump station reconfiguration.
Lake Merritt to Estuary connection - cancelled project			1003391	Trail connection
<i>SUBTOTALS- CATEGORY III</i>				
<b>IV - YOUTH AND PUBLIC RECREATION FACILITIES CATEGORY</b>		<b>20,000,000.00</b>		
	East Oakland Sports Aquatic and Recreation Center sub-category		1000846	
	East Oakland Sports Center			
	Studio One			
<i>SUBTOTALS - CATEGORY IV</i>				
<b>V - CREEKS AND WATERWAYS RESTORATION CATEGORY</b>		<b>10,000,000.00</b>		
	<i>Creek Restoration sub-category</i>		1003198	
	<i>Acquisition sub-category</i>			

**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME		Total DD Bond Allocation	Project Number(s)	PROJECT DESCRIPTION
Creek Restoration of Courtland Creek			1005340	Restore two stretches of Courtland Creek: 1) An approximately 550-foot long segment of Courtland Creek, located between Brookdale Avenue and Fairfax Avenue, and 2) A 200-foot long segment of the creek, located between Congress Avenue and Tyrell Street. Project objectives are to reduce flood risk, protect private property from unstable and eroding banks, restore habitat, reduce trash and illegal dumping in the creek, and improve water quality and community access and amenities.
Creek Restoration of Glen Echo Creek on Richmond Blvd			1006070	
Creek Restoration of Beaconsfield Branch Sausal Creek			TBD	
Watershed Acquisition				
<b>Subtotals- Active Creek Restoration and Acquisition Projects</b>				
Creek Restoration Design			1001190	
Creek Restoration of Arroyo Viejo at Zoo				
Cindella Creek				
Frog Creek				
Peralta Creek				
Creek Restoration at Rockridge Greenbelt			C395910/C244881	
Creek Restoration at Cinderella Creek in Joaquin Miller Park				
Lion Creek Restoration at Lion Creek Crossings				
Shepherd Creek Restoration at Shepherd Canyon Park				
Claremont Creek Tributary Restoration at Garber Park				



**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME	Total DD Bond Allocation	Project Number(s)	PROJECT DESCRIPTION
Sausal Creek Restoration in Dimond Park		1000826	
Sausal Creek Erosion Control		1000839	
Watershed Acquisition		1000827	
Watershed Acquisition		1000816	
Creek restoration in Butters Canyon		C244850	
Watershed acquisitions in Butters Canyon			
Watershed Acquisition in Beaconsfield Canyon			
Watershed 64 acre Acquisition in Dunsmuir area			
Watershed acquisition San Leandro Creek			Acquisition of two San Leandro Creek properties connecting Sheffield village rec center with Dunsmuir Ridge.
<b><i>SUBTOTALS - CATEGORY V</i></b>			
<b>PUBLIC ART</b>			
Lake Merritt Art		1000828	
Estuary Art		1000848	
Lake Merritt Channell Art		1001236	
Creek Art		1001481	
Studio One Art Ctr.			
Youth & Public Rec			
Malonga Art Center Infrastructure Upgrades			
Direct Public Art			
<b>ADMINISTRATION</b>		1001191	Fiscal support (pay invoices and fiscal tracking), DD Bond Manager time, support staff time.
Measure DD Coalition Administrative Support Contract		1001191	Measure DD Coalition Administrative Support Contract

**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME	Total DD Bond Allocation	Project Number(s)	PROJECT STATUS
<b>I - LAKE MERRITT RESTORATION AND WATER QUALITY CATEGORY</b>	<b>88,250,000.00</b>		
<b>Active Projects</b>			
Snow Park/Lakeside Green Street Project		1001668	Completed however remaining funds will be used for post-construction irrigation work (remote capability) and close-out items. Plant establishment completed and accepted by the City. Fiscal reconciling federal grant expenditures. Caltrans final grant invoice submitted.
<b>Subtotals - Active Lake Merritt Projects</b>			
<b>Completed Projects</b>			
Lake Merritt Interpretive Signage		1003388	Completed
Lake Merritt Improvement Project/Garden Center & Grand Ave entrance		1000705	Completed
12th Street and Lake Merritt Boulevard Park		1000695/ C393310/ C241611 /C242315	Completed
Children's Fairyland		1003319/ C241810	Completed

**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME		Total DD Bond Allocation	Project Number(s)	PROJECT STATUS
Lake Merritt Municipal Boathouse Renovation			C241910/ C241911	Completed
Renovate and restore Lakeside Park Sailboat House			C242010/ C242011/ C242012	Completed
LM Systemwide Improvements			1003389	
Lake Merritt Systemwide Projects (see detailed projects below)			1001160	Completed
	<i>Landscaping, street furnishings, signage, and kiosks.</i>		C242311/ C242312	Completed
	<i>Fire Protection</i>		C242113/C241711	Completed
	<i>Public Dock at Muni Boathouse</i>		C242211	Completed
	<i>Central Irrigation System Controller</i>		C242114	Completed
	<i>Pergola Restoration</i>		C393611/ C242117/ 1000824	Completed

**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME	Total DD Bond Allocation	Project Number(s)	PROJECT STATUS
Cleveland Cascade		C242116	Completed
Historic E.18 <sup>th</sup> Street Pier Reconstruction		C242212/ C242115	Completed
Repair Lake Merritt Retaining Walls		C242210	Completed
Pedestrian and bicycle paths and lanes around Lake Merritt		C242310/1000691/C3 93812	Completed
El Embarcadero reconfiguration and Lakeshore Ave street		C242410	Completed
Bellevue Avenue Reconfiguration		1001385	Completed
Lake Merritt Water Quality Sub-project - Trash Booms Replacement		1000823	Completed
<b><i>SUBTOTALS - CATEGORY I</i></b>			
<b>II - ESTUARY WATERFRONT ACCESS, PARKS AND CLEAN UP CATEGORY</b>		<b>53,000,000.00</b>	
Water Quality & Hazardous Materials sub-category			
Trail & Acquisition sub-category			
<b>Active Projects</b>			
Waterfront Trail Connection at Park Street Bridge		1004295	No change. Project is on hold while City works out easement acquisitions of land on the north side of the bridge.

**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME		Total DD Bond Allocation	Project Number(s)	PROJECT STATUS
Waterfront Trail at Fruitvale (Fruitvale Bridge Gap Closure)			1001169/1000684	Construction is anticipated to continue through November 2023. All paving work is complete, and only the guardrail installation and planting work remain.
Estuary Park			1001661/ 1000858/ 1000987	Project awarded CA Coastal Conservancy Climate Adaptation fund grant for enhanced design of the living shoreline, and shoreline planning and design work is underway. Draft California Environmental Quality Act (CEQA) Environmental Impact Report (EIR) Addendum is underway. 95% Documentation will pause to allow time for the enhanced shoreline design to advance/catch up. Technical work on this project is continuing.
Union Point Park to 23rd Avenue Trail (aka Miller Milling to Cemex) (aka E. 7th Street to 23rd Ave/29th Avenue)			1001661	The Phase II Environmental Site Assessment Report, Order-of-magnitude cost estimate for easement acquisitions, and a site Geotechnical report were completed in 2023. Project costs have now captured all impacts of easement acquisition/Right of Way issues through private industrial properties, along with extensive permitting needs. The Project is now in the range of \$50 million with an anticipated duration to completion of nine years.
Waterfront Trail Connection at High Street Bridge				Project discontinued and is no longer an active design project under Measure DD. Project transferred to East Bay Regional Park District. Oakland's desired path beneath the bridge and encroaching on navigational needs was deemed too hazardous for ship captains.
Oakland Port Waterfront Trails				No update.
Crowley Trail (formerly known as Brooklyn Basin) Interim Trail			1000685/C242510	East Bay Regional Park District (EBRPD) is in preliminary design phase, gathering site information. They will be applying for US Department of Transportation and RAISE program funds for the trail extension across this property.
<b>Subtotals- Active Waterfront Projects</b>				
<b>Completed Projects (see exceptions)</b>				
Harbor Master Trail Connection			1003390	Completed
Oyster Reef Restaurant Trail			C243710/C243810/24 3910	This will be a Series D project, as the adjacent Oak to 9th project progresses.

**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME		Total DD Bond Allocation	Project Number(s)	PROJECT STATUS
10th Avenue Marina			C242610	Trail already exists, and former Hungry Hunter portion upgrade was completed by Boat Mall developer in January 2007. City has been unsuccessful in obtaining Port approval of further upgrades to the trail. When the site is eventually redeveloped, the Port will upgrade the trail.
Union Point Park			C243110	Completed
Derby Avenue to Lancaster Street			1000682/C243510	Completed
Gallagher & Burk and Hanson Aggregate			C244210	Completed
66th Avenue Gateway			C243410	Completed
Environmental Remediation			C244410/c395310	Non-Active. OPW Environmental Services has evaluated Crowley (Brooklyn Basin) and the Cryer Site have significant soil contamination issues. The Crowley project is now with EBRPD, so no further work is being done at this time. A remediation plan for the upland portion of the Cryer Site was approved by the State Water Board, and work is complete.
Waterfront Trail and Park at the former Cryer Boatworks Site			C395311/1001467	Completed
Fruitvale Ave to High Street Waterfront Bay Trail			C395010	Completed
US Audio / NEU (Fruitvale - High St. gap closure)			C244010	Completed
Livingston Pier Trail Connection			C243610/1000683	Completed
Embarcadero Cove Trail Improvements			1000686	Completed

**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME		Total DD Bond Allocation	Project Number(s)	PROJECT STATUS
Park Street Triangle - traffic study			C243310	Completed
Cryer Site			1001290/1001467/C243010	
Brooklyn Basin and Marine Max			C394410/1000685	Completed
	<b><i>SUBTOTALS - CATEGORY II</i></b>			
<b>III - LAKE MERRITT CHANNEL CATEGORY</b>		<b>27,000,000.00</b>		
Water Quality Improvements sub-category				
Ped & Bike & Wetland sub-category				
Active Projects				
Lake Merritt Channel at 10th Street Project			1000693	Written approval by the US Army Corps of Engineers of wetland delineation still outstanding (emergency permits backlog). SF Regional Water Quality Control Board (SFRWQCB) responded in part to request to waive some requirements for closing the permits 3 years after replanting. SFRWQCB increased required monitoring from 5 to 10 years for new tree permits. Completion of 65% replanting bid documents delayed due to additional 10 years of tree monitoring. Homeless encampments continue to impact trees, plantings and irrigation that are not fenced off. Close out of regulatory agency permits and issuance of water quality certification by the regulatory agencies is contingent on replanting, monitoring and reporting. On hold until plan can be developed to prevent impacts to mitigation areas from encampments.

**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME	Total DD Bond Allocation	Project Number(s)	PROJECT STATUS
Tide Gate Operations Guidance for 7th Street Flood Control Facility		1005092	Alameda County Flood Control and Water Conservation District (District) staff reviewed draft memo and provided verbal comments to City on 9/1/21. Project consultant, Wood Rodgers, shared the memo's findings at 11/15/21 Measure DD Community Coalition meeting. Measure DD Coalition comments on the memo shared with the District. City Watershed staff met with District staff on 7/6/23 and requested District's written comments on the manual so the City can finalize it. The manual will not be used by the District at this time, but once finalized it will provide general information on tide gate operations. District provided answers to some DD Coalition questions, see <a href="http://www.oaklandca.gov/resources/measure-dd-community-coalition-document-archive#miscellaneous">www.oaklandca.gov/resources/measure-dd-community-coalition-document-archive#miscellaneous</a>
Lake Merritt Channel at 7th street Pedestrian crosswalk		1003392	Completed
Lake Merritt Channel at 7th Street Project (cancelled project)		1003392	Update from 2021: Measure DD contribution to this project is on hold. The Alameda County Flood Control District has indicated they have no pending plans for pump station reconfiguration.
Lake Merritt to Estuary connection - cancelled project		1003391	No longer a Measure DD Project. 50% design drawings completed through grant funding. Design currently suspended due to grant expiration and no additional identified funds. Project has been transferred to the Department of Transportation (DOT). Real Estate continues to develop an easement agreement at Peralta College and draft easement for the City's Fire Training Tower site. Other site agreements/permits pending continuation of design (UP Railroad, EBMUD, PG&E, Caltrans).
<i>SUBTOTALS- CATEGORY III</i>			
<b>IV - YOUTH AND PUBLIC RECREATION FACILITIES CATEGORY</b>	<b>20,000,000.00</b>		<i>(negative balances in this category were covered by Series A interest monies)</i>
East Oakland Sports Aquatic and Recreation Center sub-category		1000846	Completed
East Oakland Sports Center			Completed
Studio One			
<b>SUBTOTALS - CATEGORY IV</b>			
<b>V - CREEKS AND WATERWAYS RESTORATION CATEGORY</b>	<b>10,000,000.00</b>		
<i>Creek Restoration sub-category</i>		1003198	
<i>Acquisition sub-category</i>			



**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME	Total DD Bond Allocation	Project Number(s)	PROJECT STATUS
Creek Restoration of Courtland Creek		1005340	The project is in construction. All channel work was completed by 10/31. Revegetation of the site is in progress and is expected to be complete in January 2024. Trails work, benches, fencing and signs will be installed after revegetation is complete. Project is expected to be complete in Spring 2024.
Creek Restoration of Glen Echo Creek on Richmond Blvd		1006070	Due to staffing shortages this project is paused. Public stakeholder meetings may start in fall 2024.
Creek Restoration of Beaconsfield Branch Sausal Creek		TBD	No update since 1/18/2022: Pre Design - City is exploring funding opportunities to move the project forward.
Watershed Acquisition			Staff honing in with consultant on prioritization model; Coordinating with East Bay Regional Park District on Claremont Canyon expansion (2024); Potential Derby Creek parcel donation from County Tax Assessor to City after November 2023; Longer term; Coordinating with EBRPD on landfill closure @ Dunsmuir Chabot parcels purchased with DD funds; potential conservation easement of Temescal Creek headwaters undeveloped parcels; Coordinating with Real Estate Division on conservation designation for City parcels that meet key criteria, such as creek presence; Feelers out to various property owner on donation and/or sale of property and conservation easements; Pursue conservation exemption for the Vacant Property Tax.
<b>Subtotals- Active Creek Restoration and Acquisition Projects</b>			
Creek Restoration Design		1001190	Completed
Creek Restoration of Arroyo Viejo at Zoo			Completed
Cindella Creek			
Frog Creek			
Peralta Creek			
Creek Restoration at Rockridge Greenbelt		C395910/C244881	Completed
Creek Restoration at Cinderella Creek in Joaquin Miller Park			Completed
Lion Creek Restoration at Lion Creek Crossings			Completed
Shepherd Creek Restoration at Shepherd Canyon Park			Completed
Claremont Creek Tributary Restoration at Garber Park			Completed

**Measure DD  
Project Status Summary**

November 20, 2023

PROJECT NAME		Total DD Bond Allocation	Project Number(s)	PROJECT STATUS
Sausal Creek Restoration in Dimond Park			1000826	Completed
Sausal Creek Erosion Control			1000839	Completed
Watershed Acquisition			1000827	Completed
Watershed Acquisition			1000816	Completed
Creek restoration in Butters Canyon			C244850	Completed
Watershed acquisitions in Butters Canyon				Completed
Watershed Acquisition in Beaconsfield Canyon				Completed
Watershed 64 acre Acquisition in Dunsmuir area				Completed
Watershed acquisition San Leandro Creek				Completed
	<b><i>SUBTOTALS - CATEGORY V</i></b>			
<b>PUBLIC ART</b>				Ongoing
Lake Merritt Art			1000828	
Estuary Art			1000848	
Lake Merritt Channell Art			1001236	
Creek Art			1001481	
Studio One Art Ctr.				
Youth & Public Rec				
Malonga Art Center Infrastructure Upgrades				
Direct Public Art				
<b>ADMINISTRATION</b>			1001191	Ongoing
Measure DD Coalition Administrative Support Contract			1001191	Website updates for DD and Coalition underway at <a href="http://www.oaklandca.gov/topics/measure-dd">www.oaklandca.gov/topics/measure-dd</a> . Coalition participant Adrian Cotter providing Website support. Contract with Oakland Parks and Recreation Foundation runs through 12/31/26, (primary contact is Mandolin Kadera-Redmond). Contract entails: 1) meeting hosting, facilitation, and documentation, 2) announcement email system, 3) website build and upkeep, and 4) response to public inquiry.